

OFFICE OF THE CITY MANAGER

NO. LTC # 304-2005

## LETTER TO COMMISSION

TO:

Mayor David Dermer and Members of the City Commission

FROM:

City Manager Jorge M. Gonzalez

DATE:

December 7, 2005

SUBJECT: CIP Bi-weekly Construction Project Update

Attached please find the bi-weekly update you have requested for active City of Miami Beach construction projects under the purview of the CIP Office.

JMG\TH)

Attachment

ec:

Tim Hemstreet, Assistant City Manager

Jorge Chartrand, CIP Director

Jorge Cano, Assistant CIP Director

## **CIP - PROJECTS UNDER CONSTRUCTION**

			Т			
SOUTH BEACH	SOUTH BEACH	SOUTH BEACH		SOUTH BEACH	SOUTH BEACH	DISTRICT
LUMMUS PARK & FACILITY IMPROVEMENT	BAY ROAD	PUMP STATIONS (CITY WIDE)		WASHINGTON AVENUE MASTER PLAN (SOUTH BEACH, FLAMINGO)	COLONY THEATER (SOUTH BEACH, CITY CENTER)	NAME
The overall Scope of Work includes the widening of the existing 5' wide sidewalks to 10' wide along Ocean drive from 5th Street to 14th Lane, Curb and Gutter replacement, Irrigation, Landscaping, and utilities adjustment, demolition of the existing, and construction of a new restroom facility at 14th Street. The sidewalk work will be built in two Phases. Phase I will be 5th to 10th Street, Phase II - 11th Street to 14th Lane. Within the phases, the work will be limited to two (2) block segments with beach access at each street end. The restroom construction is isolated and will run concurrently with both phases.	Drainage, sidewalk, landscaping, parking, roadway improvements 1400-1800 Bay Rd.	The Water and Waste Water Pump Station Upgrades project consist of 24 different locations throughout the City of Miami Beach where different types of improvements (depending on the specific site needs), will be performed.		Design/Build Project. Streetscape improvements along Washington Avenue per Master Plan. Includes Phases I through V. Improvements include sidewalks, curb and gutter, sidewalk lighting, landscaping, median planting, irrigation and median design elements.	The project entails renovations to the Colony Theater to improve theater operations and performance functions, and provide renovations to comply with ADA Title III requirements.	PROJECT DESCRIPTION
The sidewalk widening from 5th Street to 14th Lane is complete and open to pedestrian traffic. 14th Street restroom is currently being constructed. The new water and sanitary services to the property line were installed on August 8, 2005, the building connection is completed. The building shell, electrical and plumbing rough have been completed. Electrical wiring, window frames and louvers are currently being installed. Interior and exterior stucco is being applied, and the interior fixtures will be scheduled shortly. Despite the delays incurred due to hurricane Wilma, there is a recovery schedule planned and the Project is anticipated to be substantially complete in December 2005.	Substantial completion walkthrough will be performed when Pump station is fully operational. The well redevelopment was completed in August. Project will be closed out once the final documents are received from the contractor. Submittal of the documents was received in September. Final walk-thru with Public Works Department and project close out is expected by the end of December.	Ongoing construction in several locations such as pump stations 10, 1, 11, 24, etc. Pump station 1 on Jefferson and 11th is online with substantial completion. Pump Stations 28, 29, 19 18 and 23 are now underway. Pump station 28 will be completed in December 2005		MOT is changing to accommodate traffic as the Project progresses. All water mains and sanitary sewers have been installed. Drainage is approximately 80% complete. Resurfacing, street lighting, sidewalk, curb and gutter replacement and landscaping are in progress. Median designs from 5th to 6th and 16th to Lincoln Road approved by HPB on 6/14/05. Progress on Project continues to be satisfactory. Planting materials are being replaced. Landscaping changes to existing medians are being considered and a price proposal is being evaluated. Traffic mast arm installations funded by the County have been approved. Construction of the arms is to start in December. The Project is anticipated to be completed in October 2006.	All major construction is now complete. Punch lists have been prepared by A/E and DMS and are being addressed by contractor. Most building department approvals have been obtained. Substantial completion is now expected in January 2006 with a Certificate of Occupancy expected in late February 2006. Several delays have occurred due to hurricane issues, inspection issues and an FPL service connection. Additional costs have been identified by contractor and DMS which are currently being evaluated. Time extensions will be granted if applicable.	UPDATE WEEKS NOVEMBER 21 - DECEMBER 2, 2005

The clubhouse is open and in service. A ribbon cutting ceremony is to be announced. Final completion of the maintenance building is currently delayed due to State environmental permitting requirements related to the on-site drainage well; however, the contractor is moving forward with all other work with the exception of the well. Work Order # 1 has been issued to URS Corp. for the implementation and placing of monitoring wells per DERM requirements. North and South restrooms are in operation. Contractor has completed all items required for a TCO and CO respectively. The Clubhouse CO is pending determination of the air-conditioned garbage enclosure requirement. A Commission item was presented at the October 19, 2005 meeting and was approved. Tran was given a Notice to Proceed.	New construction of 10,000 square foot clubhouse, 3,000 square foot maintenance building, two free standing restrooms with rain shelters.	MIAMI BEACH GOLF CLUBHOUSE & MAINTENANCE BLDG (RESTROOM)	MIDDLE BEACH
Group A restrooms have been completed (five pairs of restrooms located in Halls A, B & D, and C & D Lobby). Group B restrooms commenced renovation in February 2005. Six pairs of restrooms (Men / Women) and one restroom (Men) have been substantially complete in Halls A, B, C, & D, and C Lobby. Work in the remaining pair of restroom in Group B is progressing at second floor C Lobby and substantial completion is expected by the end of November 2005. Group C restrooms are expected to commence in December 2005.	Renovation and ADA improvements to restrooms, doors, door hardware, and box offices.	CONVENTION CENTER IMPROVEMENTS (CITY CENTER)	<b>SOUTH BEACH</b>
ADA and Interior Improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entranceways including extension of balcony. Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA compliant ticket completed plan revisions / clarifications per Building Dept. comments. Minor punch list items window, media desk, brochure rack, poster displays, storefront interior remain. Landscaping and irrigation around exterior ramp has been completed. doors at entrance, wall and ceiling treatments). Patrons Lounge renovations. Electrical and lighting improvements.	ADA and Interior Improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entranceways including extension of balcony. Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA compliant ticket window, media desk, brochure rack, poster displays, storefront interior doors at entrance, wall and ceiling treatments). Patrons Lounge renovations. Electrical and lighting improvements.	JACKIE GLEASON THEATRE OF THE PERFORMING ARTS	SOUTH BEACH
Contractor completed the roof slab and the new 20" water line across the Macarthur Causeway. Connection to the existing system is schedule to be performed on the week of December 5th, disrupting the circulation on West avenue for 2 days and the connection in Terminal island is schedule for Saturday December 10 at night; this connection will affect the water supply to the Coast guards. Both areas will be advice of the interruptions via the Public Works Department.	The Scope of Work includes the construction of a new water booster pump station with two (2) 250-HP pumps, motors, variable frequency drives, electrical controls, emergency generator connections, control panels, HVAC system, all housed in a two-story structure with aluminum framed storefront window system, and remote connections through SCADA circuits to the Central Office Control Room at the Public Works Operations Yard, located at 450 Dade Blvd. The Project also includes installation of approximately 325 linear feet of 30-inch pipe, site landscaping; a 20-inch diameter water main, to be suspended along the north side of the Macarthur Causeway for an approximate distance of 2,600 linear feet, where it will connect to the City's existing water distribution system at the intersection of West Avenue.	NEW 20-INCH WATER MAIN ON MACARTHUR CAUSEWAY & TERMINAL ISLAND WATER BOOSTER PUMP STATION (SOUTH BEACH, TERMINAL ISLAND)	SOUTH BEACH
UPDATE WEEKS NOVEMBER 21 - DECEMBER 2, 2005	PROJECT DESCRIPTION	NAME	DISTRICT

The contractor has finished all physical work and is in the process of closing out all permits. Minor cracking in the exterior surface of the concrete has been repaired under the warranty agreement.	Replace existing water storage tanks and pumping station.	25TH STREET WATER STORAGE TANKS AND PUMPING STATION	MIDDLE BEACH
All rough underground utility work within the foot the first floor slab has been poured. The contract slab for the second floor was poured on Septem second floor walls and the third floor slab. Roof Additional underground utility work is underway.	Fire Station No. 2 consists of the construction of a new 3-bay Fire Station, with living quarters, and the City Emergency Operations Center. The full historic restoration of the existing Fire Station Building slab for the second floor was poured on September 29, 2005. The contractor is working on the second floor walls and the third floor slab. Roof joists are being set in the apparatus bay.  All rough underground utility work within the footprint of the building has been completed and the first floor walls and the second floor was poured. The contractor is working on the second floor walls and the third floor slab. Roof joists are being set in the apparatus bay.  Additional underground utility work within the footprint of the building has been completed and the first floor walls and the contractor has completed the first floor walls and the second floor was poured. Additional underground utility work is underway.	FIRE STATION #2 (MID-BEACH, BAY SHORE)	MIDDLE BEACH
The City turned over the facility to the Miami-Dade County Public Library System on December 6, 2004. Work on the front entrance roof drain has been completed. The front entrance handralis have been ordered. The Streetscape project has been energized. CIP Office is in the process of reviewing a request for additional compensation submitted by the Contractor at the end of the job. A recommendation on this request is expected by December 2005.	Construction of a new state of the art 42,000 s.f. regional library on 22nd Street in the Collins Park Cultural Area.	MIAMI BEACH REGIONAL LIBRARY (MID-BEACH, CITY CENTER)	MIDDLE BEACH
Project is substantially complete. A few minor punch list items remain, consisting of replacement of a few dead trees, and installation of detectible warning at the ADA ramps. If the Contractor is unable to complete these items, the City may utilize funds retained to complete the work with another contractor.	42nd Street Streetscape Project is to provide a buffer between the residential area to the North and the commercial uses to the South. It includes a new water main, construction of traffic calming structures, grading of swales, repaving, pavement re-striping, installation of planters, sod and landscaping.	42 <sup>ND</sup> STREET STREETSCAPE (MID-BEACH, NAUTILUS)	MIDDLE BEACH
Phase I — City is currently working to achieve final completion of remaining items and issuance of a final certificate of occupancy. Issues concerning the ice rink air temperature and humidity are resolved. The installation of architectural fins on the face of the new building are scheduled for installation on the week of November 30, 2005. The fins are tabricated and field measurements are currently being taken for proper installation. The Mondo flooring in the covered play area hasbeen installed. The Mondo flooring in the ice rink is currently being installed and is anticipated to be complete by 12-5-05. Staff is coordinating Phase II, the first component of which will include the installation of air conditioning in the pool restrooms and the pool filtration system. Staff has negotiated a contract for a Phase I Master Plan of the Facility, effective 10-19-05. It will be complete in 60 working days from the aforementioned date	Improvements to the community center per the City of Miami Beach Parks Master Plan, 1996. Phase I - New ice rink and exterior bathroom renovation. Phase II - Reconfigured main entrance to the Youth Center, interior renovation and redesign on first floor and mezzanine, new ADA-required elevator, and a gymnastics center.	SCOTT RAKOW YOUTH CENTER (MID-BEACH, BAY SHORE)	MIDDLE BEACH
UPDATE WEEKS NOVEMBER 21 - DECEMBER 2, 2005	PROJECT DESCRIPTION	NAME	DISTRICT

Request for Proposal (RFP) to JOC Contractor issued on August 28, 2004. Proposal prepared Oct. 19, 2005, reviewed and rejected due to high cost. Revised joint scope of work prepared for efficient site and substructure design and construction provided substantial cost reductions. RFP/RFD issued Nov. 14, 2005, for within budget scope of work to provide substructure for mosaic application. Awaiting revised cost for construction.	Art-in Public places mosaic at Bandshell Park	BEATLES MANDALA	NORTH BEACH
Phase II Improvements –, Completed February 2003  Phase III Improvements – Completed February 2003  Phase III Improvements – Structural components of the (3) pavilions and (3) bathrooms have now been completed, the roofing systems are installed and the contractor is now installing louvers and doors. The structural components are being terminated out and closed to the elements. The interior of the bathrooms are being terminated and the contractor is preparing to install fixtures. The park entrance sign walls are progressing, their foundations, concrete block, columns and caps are in place and the contractor is preparing mock ups of the stucco artwork that will makeup the actual signs. The tot lot construction is also well under way, the concrete base has been poured, play equipment is in place and the rubber safety surface is being installed. Concrete, asphalt and paver walkways are being formed and prepared for final pouring/installation. At this time the project is approximately 80% complete and the contractor is projecting a December 2005, Substantial Completion (TCO) with a January 2006 Final Acce Phase IV (Maintenance Facility) is unfunded.	Renovation of the 34.61-acre passive park per 1996 City of Miami Beach Parks Master Plan. Project is divided into 5 phases. <u>Phase I</u> includes selective clearing of exotic vegetation; landscaping with new native vegetation species between the back dune and coastal hammock areas; and irrigation. <u>Phase II</u> includes: 15' wide paved pathway, entry wails, pavers at the entrance at 79th and 85th Streets, security lighting, vita course replacement/restoration, and park furnishings. <u>Phase III</u> includes: restroom renovations (3), renovation of 2 existing shade pavillons, concession restoration, North and South wall sign, new tot lot, and signage. <u>Phase IV</u> includes: construction of the combined Miami-Dade and CMB Parks and Recreation Maintenance Facility. <u>Phase V</u> includes: construction of new recreation and interpretive nature center to provide facilities to support the Sea Turtle Hatchery Program and other program components; plaza at the nature center; and renovation of the south parking lot. Phases IV and V remain unfunded.	NORTH SHORE OPEN SPACE PARK & NATURE CENTER (NORTH BEACH, NORTH SHORE)	NORTH BEACH
Youth Center work completed. Addressing ADA compliant punch list items. JOC Contractor obtained a Change of Contractor approval from the City's Building Department to continue with the same permit and complete the scope included in the punch list with the purpose of obtaining the final Certificate of Occupancy. The scope of work is expected to be completed by the end of 2005. Additional ADA items are being addressed with a JOC contractor.	Renovation of the 17.22-acre park per 1996 City of Miami Beach Parks Master Plan, including: new recreation center; new tennis center; community center, tennis court replacement; new basketball courts; new suffleboard courts; new ball field and dugouts; new park entries; security lighting, new playground equipment; signs; furnishings; fencing; landscape; and irrigation.	NORTH SHORE PARK & YOUTH CENTER (NORTH BEACH, NORTH SHORE)	NORTH BEACH
JOC Contractor is working on park portion of the project on: site drainage, electrical conduits, irrigation, sidewalks, west parking lot and multi-purpose court. The Administration executed a contract with JOC Contractor for the pool portion of the Project, which is underway and the Notice to Proceed was issued on 8/10/05. On October 13, 2005, another JOC contract was awarded for the landscaping and perimeter fence scope. The remainder of the scope (sports lighting and soccer field) will be the last phase of the Project. The construction at Normandy Isle Park is currently estimated to be 57% complete, and although site conditions and recent weather events have impacted the project schedule, it is expected that project Substantial Completion will be achieved by June 2006.	Renovation of the 3.60-acre park per 1996 City of Miarni Beach Parks Master Plan, including: new pool facility, locker rooms; new recreation center on first floor; shade pavilions; field renovation; multi-purpose court; gated park entries; promenade; court, field, and security lighting; new tot tot; furnishings and signage; landscaping; and irrigation. On-street parking reconfiguration on Trouville Esplanade and Rue Granville to be coordinated with the Normandy Isle Streetscape Phase II project.	NORMANDY ISLE PARK & POOL (NORTH BEACH, NORMANDY ISLE)	NORTH BEACH
UPDATE WEEKS NOVEMBER 21 - DECEMBER 2, 2005	PROJECT DESCRIPTION	NAME	DISTRICT

First Notice to Proceed (NTP) was issued on 10/18/05. The contractor has completed manufacturing the equipment. The 2nd NTP to begin demo of existing equipment & site preparation issued 11/14/05, contractor has completed 90% demoition and, completed constructing new concrete pads placement. New equipment installation to begin the week of December 5, 2005.	Renovation of a portion of 36.53- acre Flamingo Park per 1996 City of Miami Beach Parks Master Plan; including, renovation of Tot-Lot and expansion of existing playground area.	FLAMINGO PARK IMPROVEMENT	SOUTH BEACH
First Notice to Proceed (NTP) was issued on 09/16/05. Existing equipment demolition is complete. The contractor has completed manufacture of the equipment. 2nd NTP to begin installation issued 10/31/05. Installation of new equipment 90% complete. Installation of new safety surfaces 70% complete. Substantial Completion Inspection has been rescheduled to January 5, 2006.	Renovation of a portion of 3.65 acre Park per 1996 City of Miami Beach Parks Master Pian; including, renovation of Tot-Lot and playground expansion.	MUSS PARK IMPROVEMENT	MIDDLE BEACH
The first Notice to Proceed was issued on 7/26/05. The contractor has ordered the glass tiles and bridge railings. The contractor mobilized on 9/23/05. The contractor was delayed by FDOT to verify special provisions to permit. FDOT approved the MOT on 10/18/05 and contractor is approved to begin setting-up MOT on 10/24/05. Demolition at North sidewalk expansion is complete. Installation of steel reinforcement & forms in progress. Concrete is being poured for the sidewalk and approaches. Glass aggregate pavers have been delivered.	Beautification project for the Indian Creek and Biscayne Waterway bridges. Decorative tile is being applied to the sidewalls, sidewalks are being widened and new railing will be installed on both bridges. The Indian Creek bridge will also receive six new street/decorative lights and the roadway will be milled and resurfaced.	41ST STREET BRIDGES	MIDDLE BEACH
A memorial dedicated to Maurice Gibb. Consists of a signage structure made of granite with the lettering "Maurice Gibb Memorial structure made of granite with the lettering "Maurice Gibb Memorial Structure made of granite with the lettering "Maurice Gibb Memorial Concrete plaza poured, mosaic tile installed. Signed installed in the corner of Dade Boulevard Concrete plaza poured, mosaic tile installed. Signed installed in the corner of Dade Boulevard Park" on it. Also a Mosaic flooring made of three different colors (blue, and Purdy Avenue, electrical connections still pending. Landscape partially completed.	A memorial dedicated to Maurice Gibb. Consists of a signage structure made of granite with the lettering "Maurice Gibb Memorial Park" on it. Also a Mosaic flooring made of three different colors (blue, red and yellow) with a bronze plaque imbedded in the center.	MAURICE GIBB MEMORIAL PARK	MIDDLE BEACH
Exterior repairs completed. Post tension cable barriers were installed on 2nd floor, pending only final inspection. Exterior painting completed	Structural repairs and maintenance through-out parking garage. Roof membrane and drainage repairs. Also includes electrical and railing reinforcement.	17TH STREET PARKING GARAGE (STRUCTURAL REPAIRS & MAINTENANCE)	CITYMDE/ PARKING
Demolition of existing structure complete. Seawall construction completed. Close up documents being prepared. Second Notice to Proceed for the Fire Station was issued on November 15, 2004. Contractor has completed the pour of the concrete slab and has erected the concrete block walls. Building has been topped-out. Site is at final elevation. Rough installation of sanitary sewer and drainage systems is complete. Interior partitions, plumbing, mechanical and electrical roughs are in progress. Building envelope finishes are in progress. Windows and door frames are being installed to close the building from the elements. The HVAC units were installed and the contractor is now assembling and installing air conditioning ductwork throughout the building. Plumbing and electrical subcontractors are roughing in the bathrooms, kitchen and dormitories and all pipes and conduits have been installed. Electrical switchgear is also in place. The construction is estimated to be at 60% completion and work is still on schedule for an early April 2006 Substantial Completion.	Construction of new 3 bay fire station with living quarters for 12 people and repair of existing seawall.	FIRE STATION 4 & SEAWALL	NORTH BEACH
UPDATE WEEKS NOVEMBER 21 - DECEMBER 2, 2005	PROJECT DESCRIPTION	NAME	DISTRICT