

OFFICE OF THE CITY MANAGER LTC # 164-2006

LETTER TO COMMISSION

TO:

Mayor David Dermer and Members of the City Commission

FROM:

City Manager Jorge M. Gonzalez For JMG Lafitage

DATE:

June 16, 2006

SUBJECT: CIP Bi-weekly Construction Project Update

Attached please find the bi-weekly update you have requested for active City of Miami Beach construction projects under the purview of the CIP Office.

ECh\JCC\shI

C:

Tim Hemstreet, Assistant City Manager Jorge Chartrand, CIP Director Jorge Cano, Assistant CIP Director

F:\CAPI\\$all\OLIVIA\Bi-weekly construction update\biweekly commission update cover memo.doc

CIP - PROJECTS UNDER CONSTRUCTION

Twelve pairs of restrooms and one Men's restroom located in Halls A, B, C, & D, and Lobby C & D are substantially complete. Work is progressing in all Group C restrooms and substantial completion is expected in early Summer 2006. Work for Group D restroom is expected to commence Mid Summer 2006.	Renovation and ADA improvements to restrooms, doors, door hardware, and box offices.	CONVENTION CENTER	SOUTH
Theater operating under TCC while punch-list items are addressed by Contractor. Contractor to implement revisions made by the Building Dept Construction being coordinated with the events schedule of the theater. Phase I - Final CC is expected this Summer.	ADA and Interior Improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entranceways including extension of balcony . Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA com	JACKIE GLEASON THEATRE OF THE PERFORMING ARTS	SOUTH
Project 99% complete, working on final details to turn over the station to the Public Works Department for use. Final completion is expected in July.	The Scope of Work includes the construction of a new water booster pump station with two (2) 250-HP pumps, motors, variable frequency drives, electrical controls, emergency generator connections, control panels, HVAC system, all housed in a two-story structure in terminal Island.	NEW 20-INCH WATER MAIN ON MACARTHUR CAUSEWAY & TERMINAL ISLAND WATER BOOSTER PUMP STATION	SOUTH BEACH
The City, the developer and the contractor are evaluating the performance of the drainage to resolve some issues. Final completion will be achieved after this matter is addressed. Expected completion is fall of 2006.	Drainage, sidewalk, landscaping, parking, roadway improvements 1400-1600 Bay Rd.	BAY ROAD	SOUTH
As of the week of May 29th, the contractor was mobilized on the site. A temporary fence has been installed around the park for safety. Relocation of trees and installation of drainage structures within the park will allowed for the construction of a temporary parking area for those residents, who are displaced during construction. Installation of the water main in Island Avenue South is scheduled to start in June 2006.	Installation of new water main and storm water pump station, drainage, streetscape improvements on Island Avenue North, Isand Avenue South, Century Lane, Farrey Lane and renovation of Belle Isle Park.	VENETIAN ISLANDS NEIGHBORHOOD RIGHT-OF WAY IMPROVEMENTS BP13B (BELLE ISLE AND BELLE ISLE PARK)	SOUTH BEACH
All water mains and sanitary sewers have been installed. Drainage, resurfacing, street lighting, sidewalk, curb and gutter replacement and landscaping are complete. Traffic mast arm installations funded by the County have been completed. The Project is now completed and has been accepted except for additional work in progress at the 8th streets and future work soon to get underway 16th street.	Design/Build Project. Streetscape improvements along Washington Avenue per Master Plan. Includes Phases I through V. Improvements include sidewalks, curb and gutter, sidewalk lighting, landscaping, median planting, irrigation and median design elements.	WASHINGTON AVENUE MASTER PLAN	SOUTH BEACH
All major construction is now complete. Punch lists have been prepared by A/E and completed by the contractor. All building department approvals have been obtained. Substantial completion was reached and a temporary certificate of occupancy is in place. Final Certificate of Occupancy is expected by the end of June 2006.	The project entails renovations to the Colony Theater to improve theater operations and performance functions, and provide renovations to comply with ADA Title III requirements.	COLONY THEATER	SOUTH BEACH
UPDATE: JUNE 5 - JUNE 16, 2006	PROJECT DESCRIPTION	NAME	DISTRICT

CIP - PROJECTS UNDER CONSTRUCTION

	NORTH NORMAN	MIDDLE FIRE STATION #2	MIDDLE SCOTT RA	MIAMI BEACH CLUBHOUSE & BEACH (RESTROOM)	DISTRICT
NORTH SHORE OPEN SPACE PARK & NATURE CENTER	NORMANDY ISLE PARK & POOL	10N #2	SCOTT RAKOW YOUTH CENTER	MIAMI BEACH GOLF CLUBHOUSE & MAINTENANCE BLDG (RESTROOM)	NAME
Renovation of the 34.61-acre passive park per 1996 City of Miami Beach Parks Master Plan. Project is divided into 5 phases. Phases I and II are completed. Phase III under construction, Phases IV and V in planning.	Renovation of the 3.60-acre park per 1996 City of Miami Beach Parks Master Plan, including: new pool facility, locker rooms; new recreation center on first floor; shade pavilions; field renovation; multi-purpose court; gated park entries; promenade; court	Fire Station No. 2 consists of the construction of a new 3-bay Fire Station, with living quarters, and the City Emergency Operations Center. Full historic restoration of the existing Fire Station Building for use as Fire Department Administrative Offices.	Improvements to the community center per the City of Miami Beach Parks Master Plan, 1996. Phase I - New ice rink and exterior bathroom renovation. Phase II - Reconfigured main entrance to the Youth Center, conversion of the old ice rink to a multi-purpose	New construction of 10,000 square foot clubhouse, 3,000 square foot maintenance building, two free standing restrooms with rain shelters.	PROJECT DESCRIPTION
Phase III improvements: The contractor has passed all final inspections and the Certificate of Occupancy was issued the last week in May 2006. On May 30th, a substantial completion inspection was conducted and the contractor received a punch list of items that required a correction for final	Park Area: Multi-purpose court concrete work has been completed. The contractor is preparing the surface to receive its finish coating and striping. Baskelball boards and hoops are installed. On Wednesday, June 7th, 2006, a ribbon- cutting ceremony took place to celebrate the completion of a portion of the project funded through the assistance of Florida International University. Pool Area: All buildings are ready to receive roof tile, due to material shortage, and it is expected to arrive in July. Stucco work is progress at the pump building, plumbing at the restroom building is in progress, framework at the multi- purpose building is in progress. Exterior paint started at the restroom building and multi-purpose building.	The contractor is working on interior partitions, rough electrical, plumbing, HVAC and fire suppression. The roof has been completed. Windows are being installed. Application of exterior stucco is underway. Completion is expected in the Fall of 2006.	Phase I – The Fins are completed and the City was granted a CO by the Building Department on 4-406. Phase II –The City has submitted an RFQ for an A/E firm to design the Phase II renovations for the SRYC and a construction manager at risk to the May 10, 2006, Commission Meeting which was approved. RFQ has been advertised and the submittals are due on June 23 for the AE and June 27 for the Construction Manager at Risk.	URS submitted the Reasonable Assurance Report to FDEP / DERM and the City was given notice to proceed with the drainage well installation at the maintenance building. The well installation commenced the week of May 22, 2006 and has a duration of 30 days to install. The TCO was achieved for the Maintenance Building on 5-12-06. The A/C enclosure for the dumpster is under construction and will be completed by July	UPDATE: JUNE 5 - JUNE 16, 2006

CIP - PROJECTS UNDER CONSTRUCTION

MIDDLE MAURICE GIBB MEMORIAL A memorial dedicated to Maurice Gibb. Consists of a signage structure made of granite with the lettering Works at the same location in progress. Geremony tentatively expected "Maurice Gibb Memorial Park" on it. Also a Mosaic flooring made of three different colors (blue, red and yellow) For the end of July 2006. CIP Office is coordinating with the Gibb Family. Tentative date has been set for the 25th of July.	The Brick paver installation is	MIDDLE Beautification project for the Indian Creek and Biscayne Waterway bridges. Decorative tile is being applied to underway on the mostaic tiles the sidewalls, sidewalls, sidewalls, are being widened and new railing will be installed on both bridges. The Indian Creek the Biscayne Bridge. On the Biscayne Bridge. On the bridge in the painting of the bridge pier original contract, but had to be appearance. Light fixtures on 6/23/2006, provided FP&L co
Project completed. Ceremony on hold due to a project from Public	Works at the same location in progress. Ceremony tentatively expected for the end of July 2006. CIP Office is coordinating with the Gibb Family. Tentative date has been set for the 25th of July.	Works at the same location in progress. Ceremony tentatively expected for the end of July 2006. CIP Office is coordinating with the Gibb Family. Tentative date has been set for the 25th of July. Tentative date has been set for the 25th of July. The Brick paver installation is completed on the north and south side of the Biscayne Waterway Bridge. Mossic tile installation is also completed on the north and south ends of the bridge; minor corrections currently underway on the mosaic tiles. Rail transitions are yet to be completed on the Biscayne Bridge. On the Indian Creek Bridge, we have completed the painting of the bridge piers and support beams, which were not in original contract, but had to be done in order to improve the overall appearance. Light fixtures on Indian Creek should be illuminated by 6/23/2006, provided FP&L completes the connection.