

CONVENTION CENTER

September 10 Commission Update Upcoming and Recent Items

Meetings and Design Presentations have been made to:

- ***Client (Facility Users) – met on July 9. Yesterday the GMVCB and Hotel General Manager's received an update on the design.***
- ***AIPP was updated on the design of the building on July 15 and at upcoming Sept. 16th meeting. Miami-Dade County AIPP meeting is set for Sept. 25th.***
- ***Tuesday Morning Breakfast Club received a presentation on August 12.***
- ***Staff has met with several internal Depts. including Police and Emergency Management to discuss and incorporate CEPTED into the design.***
- ***Meetings have taken place and continue with Planning, Fire, Building, Parks and PWD.***
- ***Staff has met with several County Commissioners and updated them on the status.***
- ***Staff continues working with County administration to finalize the RDA extension.***

CONVENTIONCENTER

September 10 Commission Update - Continued

Design Process:

- ***Schematic Design is finalized.***
- ***Design Development is underway and targeted for completion by late November.***
- ***DRB presentation is scheduled for October 7 at 8:30 a.m. as a discussion item (advertised), Final DRB for November 4th.***

Construction:

- ***Owner's Rep. RFP's have been received. A total of 5 respondents. An LTC will be issued shortly. Interviews will take place on October 2, targeting Commission approval at October Commission.***
- ***DB RFP – Deadline for questions is this Friday, Sept. 12. Proposals are due for Qualifications September 24th.***