




MIAMI BEACH

OFFICE OF THE CITY MANAGER

LTC # 121-2006

LETTER TO COMMISSION

TO: Mayor David Dermer and Members of the City Commission

FROM: Jorge M. Gonzalez, City Manager 

DATE: April 24, 2006

SUBJECT: CIP Bi-weekly Construction Project Update

Attached please find the bi-weekly update you have requested for active City of Miami Beach construction projects under the purview of the CIP Office.

JMG\JMG\JEC\JCC\SHL
Attachment

c: Tim Hemstreet, Assistant City Manager
Jorge Chartrand, CIP Director
Jorge Cano, Assistant CIP Director

RECEIVED

06 APR 26 PM 3:00

CITY CLERK'S OFFICE

CIP - PROJECTS UNDER CONSTRUCTION

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS APRIL 10 - APRIL 21, 2006
SOUTH BEACH	COLONY THEATER (SOUTH BEACH, CITY CENTER)	The project entails renovations to the Colony Theater to improve theater operations and performance functions, and provide renovations to comply with ADA Title III requirements.	All major construction is now complete. Punch lists have been prepared by A/E and DMS and are being addressed by contractor. Most building department approvals have been obtained. Substantial completion was obtained on January 17, 2006 and a temporary certificate was issued on the same date. Final completion is expected by June 2006.
SOUTH BEACH	WASHINGTON AVENUE MASTER PLAN (SOUTH BEACH, FLAMINGO)	Design/Build Project. Streetscape improvements along Washington Avenue per Master Plan. Includes Phases I through V. Improvements include sidewalks, curb and gutter, sidewalk lighting, landscaping, median planting, irrigation and median design elements.	MOT is changing to accommodate traffic as the Project progresses. All water mains and sanitary sewers have been installed. Drainage is approximately 80% complete. Resurfacing, street lighting, sidewalk, curb and gutter replacement and landscaping area in progress. Median designs from 5th to 6th and 16th to Lincoln Road approved by HFB on 6/14/05. Progress on Project continues to be satisfactory. Planting materials are being replaced. Landscaping changes to existing medians pricing has been received and accepted. Funding sources have been approved by Commission and a change order issued to the contractor in February of 2006. Traffic mast arm installations funded by the County have been approved. Construction of the arms started in February. The Project is anticipated to be completed in October 2006. A ribbon-cutting event may be scheduled for Mid-May, 2006.
CITYWIDE/ PARKING	PUMP STATIONS (CITY WIDE)	The Water and Waste Water Pump Station Upgrades project consist of 24 different locations throughout the City of Miami Beach where different types of improvements (depending on the specific site needs), will be performed.	Construction continues in several location, some stations are currently on bypass such as PS 23, 19 and 29. Some of these stations are expected to be in full service in the next two months, a couple of submersible stations have been completed. Pump station 28 is expected to be substantially completed by the end of April. Pump Station 19 and 23 are being scheduled with FPL to be powered with electricity.
SOUTH BEACH	BAY ROAD	Drainage, sidewalk, landscaping, parking, roadway improvements 1400-1600 Bay Rd.	Substantial completion walkthrough will be performed when Pump station is fully operational. The well redevelopment was completed in August. Project will be closed out once the final documents are received from the contractor. Submission of the documents was received in September. New deficiencies have been identified and the City and Hazen & Sawyer are working with the contractor to resolve them. Final walk-thru with Public Works Department and project close out has been postponed probably to May 2006.
SOUTH BEACH	NEW 20-INCH WATER MAIN ON MACARTHUR CAUSEWAY & TERMINAL ISLAND WATER BOOSTER PUMP STATION (SOUTH BEACH, TERMINAL ISLAND)	The Scope of Work includes the construction of a new water booster pump station with two (2) 250-HP pumps, motors, variable frequency drives, electrical controls, emergency generator connections, control panels, HVAC system, oil housed in a two-story structure with aluminum framed storefront window system, and remote connections through SCADA circuits to the Central Office Control Room at the Public Works Operations yard, located at 450 Dade Blvd. The Project also includes installation of approximately 325 linear feet of 30-inch pipe, site landscaping, a 20-inch diameter water main, to be suspended along the north side of the MacArthur Causeway for an approximate distance of 2,600 linear feet, where it will connect to the City's existing water distribution system at the intersection of West Avenue.	Storefront structure has been completed at the pump station, and glass has been installed. The existing line under the MacArthur Causeway failed the pressure test. A new line will be installed using the existing one as a sleeve. Work was delayed for several weeks while materials were delivered for the additional work. Material has arrived, installation of the new line in process.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS APRIL 10 - APRIL 21, 2006
SOUTH BEACH	JACKIE GLEASON THEATRE OF THE PERFORMING ARTS	ADA and interior improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entranceways including extension of balcony . Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA compliant ticket window, media desk, brochure rack, poster displays, storefront interior doors at entrance, wall and ceiling treatments). Patrons lounge renovations. Electrical and lighting improvements .	Theater operating under TCC while punch-list items are addressed by Contractor. Contractor to implement revisions made by the Building Dept. Construction being coordinated with the events schedule of the theater. Phase I - Final CC is expected in Summer 2006.
SOUTH BEACH	CONVENTION CENTER IMPROVEMENTS (CITY CENTER)	Renovation and ADA improvements to restrooms, doors, door hardware, and box offices.	Twelve pairs of restrooms and one Men's restroom located in Halls A, B, C, & D, and Lobby C & D are substantially complete. Work is progressing in all Group C restrooms and substantial completion is expected in early Summer 2006. Work for Group D restroom is expected to commence Mid Summer 2006.
MIDDLE BEACH	MIAMI BEACH GOLF CLUBHOUSE & MAINTENANCE BLDG (RESTROOM)	New construction of 10,000 square foot clubhouse, 3,000 square foot maintenance building, two free standing restrooms with rain shelters.	URS submitted the Reasonable Assurance Report to FDEP / DERM and the City was given Notice to Proceed with the well installation. The well is scheduled to start installation on 4-28-06 and has a duration of 30 days to install. It is anticipated that the TCO for the Maintenance Building will be achieved by May 2006. The construction for the A/C enclosure for the dumpster commenced on 4-3-06 and is anticipated to be complete by 7-8-06, at which time a CO can be achieved.
MIDDLE BEACH	SCOTT RAKOW YOUTH CENTER (MID-BEACH, BAY SHORE)	Improvements to the community center per the City of Miami Beach Parks Master Plan, 1996. Phase I - New ice rink and exterior bathroom renovation. Phase II - Reconfigured main entrance to the Youth Center, conversion of the old ice rink to a multipurpose room, interior renovation and redesign on first and second floor, including ADA compliant restrooms, classrooms, new ceilings, new flooring, new fire alarm system, and new ADA elevator.	Phase I - The Fins are complete and the City was granted a CO by the Building Department on 4-4-06. Phase II - The City will submit an RFQ for an A/E firm to design the Phase II renovations for the SRYC for the May 10, 2006, Commission Meeting.

UPDATE WEEKS APRIL 10 - APRIL 21, 2006

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS APRIL 10 - APRIL 21, 2006
MIDDLE BEACH	FIRE STATION #2 (MID-BEACH, BAY SHORE)	Fire Station No. 2 consists of the construction of a new 3-bay Fire Station, with living quarters, and the City Emergency Operations Center. Full historic restoration of the existing Fire Station Building for use as Fire Department Administrative Offices. The Fire Station and Public Works Yard entrance is also being redesigned.	The contractor has completed the first, second and third floor shell. Apparatus bay shall be complete. Additional underground utility work is underway. The contractor is working on interior partitions; rough electrical, plumbing, HVAC, fire suppression and roof. Completion is expected in the Fall of 2006.
MIDDLE BEACH	25TH STREET WATER STORAGE TANKS AND PUMPING STATION	Replace existing water storage tanks and pumping station.	The contractor has finished all physical work and is in the process of closing out all permits. Minor cracking in the exterior surface of the concrete has been repaired under the warranty agreement.
NORTH BEACH	NORMANDY ISLE PARK & POOL (NORTH BEACH, NORMANDY ISLE)	Renovation of the 3.60-acre park per 1996 City of Miami Beach Parks Master Plan, including: new pool facility, locker rooms, new recreation center on first floor; shade pavilions; field renovation; multi-purpose court; gated park entries; promenade; court field and security lighting, landscape and irrigation.	Park Area: Multi-purpose courts and sidewalk concrete work has been completed, as well as drainage and irrigation. Perimeter fence is installed and painted; Landscaping is completed. Irrigation is working on manual mode. Pool Area: construction work is approximately 80% complete; plumbing and electrical work is in progress. Finishing of both, swimming and recreation pools in progress. Exterior finishes, including stucco and roofing at all buildings are in progress. Window and door installation is almost complete; grading for the soccer field is in progress.
NORTH BEACH	NORTH SHORE PARK & YOUTH CENTER (NORTH BEACH, NORTH SHORE)	Renovation of the 17.22-acre park per 1996 City of Miami Beach Parks Master Plan, including: new recreation center; new tennis center; community center; tennis court replacement; new basketball courts; new shuffleboard courts; new ball field and dugouts; new park entries; security lighting; new playground equipment; signs; furnishings; fencing; landscape; and irrigation.	Youth Center work completed. Addressing ADA compliant punch list items. JOC Contractor obtained a Change of Contractor approval from the City's Building Department to continue with the same permit and complete the scope included in the punch list with the purpose of obtaining the final Certificate of Occupancy. The work has been completed. Expecting final CO by the end of June 2006 after all inspections and documents are finalized.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS APRIL 10 - APRIL 21, 2006
NORTH BEACH	NORTH SHORE OPEN SPACE PARK & NATURE CENTER (NORTH BEACH, NORTH SHORE)	Renovation of the 34.61-acre passive park per 1996 City of Miami Beach Parks Master Plan. Project is divided into 5 phases. Phases I and II are completed. Phase III under construction. Phases IV and V in planning.	Phase III Improvements: The entire project is complete from the construction scope of work stand point. The contractor requested Substantial Completion Inspection for the third week of April. The inspection will take place the last week in April. Final completion expected for the end of May, after any punch-list items are addressed.
NORTH BEACH	BEATLES MANDALA	The Art-in Public Places Committee funded a cultural enhancement project to the Bandshell Park consisting of a mosaic tile artwork in memory of the Beatles.	Request for Proposal [RFP] to JOC Contractor issued on August 28, 2005. Proposal prepared Oct. 19, 2005, reviewed and rejected due to high cost. Preliminary design has been approved with comments. The contractor will submit a Cost Proposal, along with 100% construction documents the last week in April.
NORTH BEACH	FIRE STATION 4 & SEAWALL	Construction of new 3-bay fire station with living quarters and repair of existing seawall.	Building shell, as well as roofing, and installation of sanitary sewer and drainage work is complete. HVAC units are installed and air conditioning ductwork continues in progress. Window frames are installed, delivery and installation of Glazing is expected for the last week of April. Exterior stucco is complete, painting is expected to start in May. Interior drywall installation is in progress. Site work, along with landscape and irrigation are in progress. Substantial Completion of the project is expected for July, 2006.
CITYWIDE/ PARKING	17TH STREET PARKING GARAGE (STRUCTURAL REPAIRS & MAINTENANCE)	Structural repairs and maintenance throughout parking garage. Roof membrane and drainage repairs. Also includes electrical and railing reinforcement.	Project completed. However a new project at this location is being procured. Project includes the replacement of the roof light poles, repairs and maintenance of the plumbing system. Funds have been identified and work will commence upon allocation.
MIDDLE BEACH	MAURICE GIBB MEMORIAL PARK	A memorial dedicated to Maurice Gibb. Consists of a signage structure made of granite with the lettering "Maurice Gibb Memorial Park" on it. Also a Mosaic flooring made of three different colors (blue, red and yellow) with a bronze plaque imbedded in the center.	E:\CAB\SS\NL\Weekly Construction Projects Commission 1\ndata\CIP Reports - Bi-weekly under construction\update

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS APRIL 10 - APRIL 21, 2006
MIDDLE BEACH	41ST STREET BRIDGES	Beautification project for the Indian Creek and Biscayne Waterway bridges. Decorative tile is being applied to the sidewalks, sidewalks are being widened and new railing will be installed on both bridges. The Indian Creek bridge will also receive six new decorative street light fixtures. The road will be milled and resurfaced.	Glass mosaic tile and brick paver installation completed on the north and south side of the Indian Creek Bridge. Mobilization to Biscayne Waterway Bridge to commence next week, as FDOT has approved a lane closure permit. Punch list items now being addressed on the Indian Creek Bridge. Missing electrical parts have arrived, and installation to commence next week. Ramp modifications on Indian Creek Drive now awaiting FDOT approval.