CITY OF MIAMI BEACH
Office of the City Manager
Letter to Commission No. 296-2004

To: Mayor David Dermer and Members of the City Commission

Date: November 19, 2004

From: Jorge M. Gonzalez
City Manager

Subject: **CIP BI-WEEKLY CONSTRUCTION PROJECT UPDATE**

Attached please find the bi-weekly update you have requested for active City of Miami Beach construction projects under the purview of CIP Office.

JMG\THRS\HKM

Attachment

c: Robert Middaugh, Assistant City Manager
Tim Hemstreet, CIP Director

RECEIVED
04 NOV 22 AM 11:29
CITY CLERK'S OFFICE

CIP - PROJECTS UNDER CONSTRUCTION

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS NOVEMBER 8 - 18, 2004
SOUTH BEACH	COLONY THEATER (So. BEACH, CITY CENTER)	The project entails renovations to the Colony Theater to improve theater operations and performance functions, and provide renovations to comply with ADA Title III requirements.	Existing roof work underway, parapet on existing roof to be repaired, stage rigging installed, ceiling and electrical work in progress. Lobby work progressing, storefront installed, auditorium lighting in progress, elevator inspections pending, sidewalk poured.
SOUTH BEACH	VICTORY GARDEN (So. BEACH, SOUTH POINTE)	The project entails improvements to a vacant lot (210 Collins Avenue) to add planting beds accessible to a wide variety of people with disabilities as well as a memorial World War II Art in Public Places components.	Construction portion of project complete. Artistic Fence is in fabrication. Installation scheduled for November 2004.
SOUTH BEACH	WASHINGTON AVENUE MASTER PLAN (So. BEACH, FLAMINGO)	DESIGN/BUILD PROJECT. Streetscape improvements along Washington Avenue per Master Plan. Includes Phases I through V. Improvements include sidewalks, curb and gutter, sidewalk lighting, landscaping, median planting, irrigation and median design elements.	Project currently in permitting process. Partial NTP's have been issued for adjacent work on water mains and sanitary sewer crossings. Water main crossings began week of August 23, 2004 and will continue through November. Flushing lines at 9th, 10th and 13th streets. Affected properties advised.
SOUTH BEACH	PUMP STATION (CITY WIDE)	The Water and Waste Water Pump Station Upgrades project consist of 24 different locations throughout the City of Miami Beach where different types of improvements (depending on the specific site needs), will be performed.	Construction mobilization complete. Ongoing construction in several locations such as pump stations 10, 29, 1, 11, 24,28, etc. Pump station 1 on Jefferson and 11th Street may cause delays on 11th Street and the alley.
SOUTH BEACH	PALM/HIBISCUS GUARDHOUSE	The project's scope of work includes the demolition of the existing guardhouse and construction of new accessible structure at the Palm/Hibiscus Island entrance, landscape, extension of the existing irrigation system and the installation of electrical conduits for future gated access system.	New HVAC system and Flood Barrier have been installed and scheduled for inspection during the week of 11/15/04. Curbing and asphalt work completed. The substantial completion walk through was performed on 11/3/04, minor punch list items remain to be done. Final Walk through will be scheduled week of 11/22/04. Expect CO week of 11/22/04.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS NOVEMBER 8 - 18, 2004
SOUTH BEACH	SOUTH SHORE COMMUNITY CENTER HVAC UPGRADES, 2ND FLOOR BUILD-OUT, ELEVATOR UPGRADES, ROOF REPLACEMENT, FIRE ALARM SYSTEM UPGRADE AT 1st FLOOR	The Scope of Work includes the removal and replacement of the chiller plant, remote condenser unit and two air handling units in the auditorium. Repair and upgrade of (4) Air Handler Units on the second floor, HVAC equipment, duct work, controls, electrical, duct smoke detector, engineering plans at auditorium, demolition of nine (9) existing light fixtures, patch stucco to match existing after demolition. Build out of 2nd Floor Office Space, Elevator Upgrades, and Fire Alarm System Upgrades.	HVAC Chiller, 2nd Floor and auditorium work complete. Elevator Upgrades completed, 2nd Floor Office Spaces substantially complete, with punch list items scheduled to be completed during the week of 11/15/04. Roof replacement is substantially complete, final inspection to be scheduled during the week of November 22, 2004. 1st Floor Fire Alarm System scope and proposal being defined. Work anticipated to commence in December 2004. Following that, project to be turned over to Prop Management.
SOUTH BEACH	BAY ROAD	Drainage, sidewalk, landscaping, parking, roadway improvements 1400-1600 Bay Rd.	FPL provided power to pump station week of 10/11/2004. Delayed due to hurricanes. FDEP permit received 11/3/04. Substantial completion walkthrough anticipated week of 11/22/04.
SOUTH BEACH	LUMMUS PARK & FACILITY IMPROVEMENT	The overall Scope of Work includes the widening of the existing 5' wide sidewalks to 10' wide along Ocean drive from 5th Street to 14th Lane, Curb and Gutter replacement, Irrigation, Landscaping, and utilities adjustment, demolition of the existing, and construction of a new restroom facility at 14th Street. The sidewalk work will be built in two Phases, Phase I will be 5th to 10th Street, Phase II - 11th Street to 14th Lane. Within the phases, the work will be limited to two (2) block segments with beach access at each street end. The restroom construction is isolated and will run concurrently with both phases.	The Contractor was issued a Notice to Proceed on 9-7-04, and mobilized on 9-20-04. The first 2 blocks (5th to 7th) are complete and open to pedestrian traffic. The demolition of sidewalk, curb and gutter between 7th and 9th is complete. Sidewalks, curb and gutter up to mid-block between 9th and 10th Street complete. Relocation of utilities between 8th and 9th is in progress. As of 11-15-04 the 8th Street plaza has been completed. The sidewalks to 8th Street, including the plaza, are anticipated to be opened to pedestrian traffic by 11-19-04. The deletion of the inner concrete band at the plazas was requested by the Planning Department staff. The 7th and 6th Street plazas will be redone at the end of the Project. The contractor is scheduled to demobilize prior to the holiday season.
SOUTH BEACH	NEW 20-INCH WATER MAIN ON MACARTHUR CAUSEWAY & TERMINAL ISLAND WATER BOOSTER PUMP STATION (STH. BEACH, TERMINAL ISLAND)	The Scope of Work includes the construction of a new water booster pump station with two (2) 250-HP pumps, motors, variable frequency drives, electrical controls, emergency generator connections, control panels, HVAC system, all housed in a two-story structure with aluminum framed storefront window system, and remote connections through SCADA circuits to the Central Office Control Room at the Public Works Operations Yard, located at 450 Dade Blvd. The Project also includes installation of approximately 325 linear feet of 30-inch pipe, site landscaping; a 20-inch diameter water main, to be suspended along the north side of the MacArthur Causeway for an approximate distance of 2,600 linear feet, where it will connect to the City's existing water distribution system at the intersection of West Avenue.	Piling delayed due to DERM requiring testing samples since they believe site is contaminated. No work can be done until this issue is resolved.
SOUTH BEACH	JACKIE GLEASON THEATRE OF THE PERFORMING ARTS	ADA and Interior Improvements. Renovation of restrooms, dressing rooms, main lobby galleries and entranceways including extension of balcony . Installation of ADA compliant doors & hardware, ADA lift, and exterior ADA ramp. Box Office renovations (ADA compliant ticket window, media desk, brochure rack, poster displays, storefront interior doors at entrance, wall and ceiling treatments). Patrons Lounge renovations. Electrical and lighting improvements .	Project ~90% complete. Tentative completion December 2004. Work is progressing at various stages in each of the nine restrooms in the contract, including plumbing, electrical, mechanical, framing, tiling and painting. This week the Contractor tiled and painted restrooms, installed additional Lobby columns and lighting, worked on ADA access ramp, completed bars and dressing rooms.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS NOVEMBER 8 - 18, 2004
SOUTH BEACH	CONVENTION CENTER IMPROVEMENTS (CITY CENTER)	Renovation and ADA improvements to restrooms, doors, door hardware, and box offices.	Project 45% complete. Tentative completion Spring of 2005. NTP provided to Alpine Construction on September 21, 2004. Contractor began with Hall A and D restrooms. Will complete Hall A and D restrooms in time for Art Basel on Dec. 1, 2004. Work also progressing on Hall B and lobby restrooms.
MIDDLE BEACH	MIAMI BEACH GOLF CLUBHOUSE & MAINTENANCE BLDG (RESTROOM)	New construction of 10,000 square foot clubhouse, 3,000 square foot maintenance building, two free standing restrooms with rain shelters.	A problem related to the electrical supply installation for the building continues to delay the Clubhouse building. Staff is actively seeking the fastest and most cost effective solution. Maintenance Building is currently delayed due to State environmental permitting requirements related to the on-site drainage well. North restroom has been opened for use by Golf Course patrons. South restroom will be ready for final inspections after completion of installation of its electrical service, which is scheduled to start next week.
MIDDLE BEACH	SCOTT RAKOW YOUTH CENTER (MID-BEACH, BAYSHORE)	Improvements to the community center per the City of Miami Beach Parks Master Plan, 1996. Phase I - New ice rink and exterior bathroom renovation. Phase II - Reconfigured main entrance to the Youth Center, interior renovation and redesign on first floor and mezzanine, new ADA-required elevator, and a gymnastics center.	Phase I – Substantially complete. City is currently working to achieve final completion of remaining items including architectural fins and fire access modifications. Proposal for fins in the amount of $234,000 has been approved by staff, and arrangements are being made to give the contractor a notice to proceed for this work next week. Phase II – Additional enhancements are being reviewed and funding confirmed. Staff is reviewing prioritization of elements for Phase II.
MIDDLE BEACH	42ND STREET STREETSCAPE (MID-BEACH, NAUTILUS)	42nd Street Streetscape Project is to provide a buffer between the residential area to the North and the commercial uses to the South. It includes a new water main, construction of traffic calming structures, grading of swales, repaving, pavement re-striping, installation of planters, sod and landscaping.	Project is in its final stages of completion. This week staff approved one final change order to the contract, adding items such as ADA detectable surfaces at pedestrian ramps, and two additional street signs. The engineer is expected to issue substantial completion in the next few weeks.
MIDDLE BEACH	MIAMI BEACH REGIONAL LIBRARY (MID-BEACH, CITY CENTER)	Construction of a new state of the art 42,000 s.f.. regional library on 22nd Street in the Collins Park Cultural Area.	A final Certificate of Occupancy for the new Library was issued on November 8, 2004. City staff is currently coordinating turn-over of the facility to the Miami-Dade County Public Library System. Few minor cosmetic items remain to be addressed, which will be completed by the general contractor, while certain enhancements that are required by the County will be coordinated through a new contract. The County anticipates opening the Library for public use in February 2005.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS NOVEMBER 8 - 18, 2004
MIDDLE BEACH	FIRE STATION #2 (MID-BEACH, BAYSHORE)	Fire Station No. 2 consists of the construction of a new 3-bay Fire Station, with living quarters, and the City Emergency Operations Center. The full historic restoration of the existing Fire Station Building for use as Fire Department Administrative Offices. The Fire Station and Public Works Yard entrance is also being redesigned.	Construction of Fire Station #2 is scheduled to commence upon completion of the 25th Street Water Storage Tanks project (below). Staff is coordinating pre-construction activities with Contractor, setting up funding structure in preparation for construction.
MIDDLE BEACH	25TH STREET WATER STORAGE TANKS AND PUMPING STATION	Replace existing water storage tanks and pumping station.	Contractor has finished all physical work, and is currently working with City staff to close out all of its permits and obtain a final CO for this portion of the project.
NORTH BEACH	NORMANDY ISLE PARK & POOL (NTH. BEACH, NORMANDY ISLE)	Renovation of the 3.60-acre park per 1996 City of Miami Beach Parks Master Plan, including: new pool facility, locker rooms; new recreation center on first floor; shade pavilions; field renovation; multi-purpose court; gated park entries; promenade; court, field, and security lighting; new tot lot; furnishings and signage; landscaping; and irrigation. On-street parking reconfiguration on Trouville Esplanade and Rue Granville to be coordinated with the Normandy Isle Streetscape Phase II project.	New JOC contractor procured for site clean-up; work has been completed. Working with Surety to evaluate claim. Architect-of-Record submitted review and assessment of the as-built conditions report on November 1, 2004. Specifications being priced by JOC contractor..
NORTH BEACH	NORTH SHORE PARK & YOUTH CENTER (NTH. BEACH, NORTH SHORE)	Renovation of the 17.22-acre park per 1996 City of Miami Beach Parks Master Plan, including: new recreation center; new tennis center; community center; tennis court replacement; new basketball courts; new shuffleboard courts; new ball field and dugouts; new park entries; security lighting; new playground equipment; signs; furnishings; fencing; landscape; and irrigation.	Major Youth Center work completed. Addressing ADA compliant punch list items. Awaiting final Certificate of Occupancy.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS NOVEMBER 8 - 18, 2004
NORTH BEACH	NORTH SHORE OPEN SPACE PARK & NATURE CENTER (NTH. BEACH, NORTH SHORE)	Renovation of the 34.61-acre passive park per 1996 City of Miami Beach Parks Master Plan. Project is divided into 5 phases. Phase I includes selective clearing of exotic vegetation; landscaping with new native vegetation species between the back dune and coastal hammock areas; and irrigation. Phase II includes: 15' wide paved pathway, entry walls, pavers at the entrance at 79th and 85th Streets, security lighting, vita course replacement/restoration, and park furnishings. Phase III includes: restroom renovations (3), renovation of 2 existing shade pavilions, concession restoration, North and South wall sign, new tot lot, and signage. Phase IV includes: construction of the combined Miami-Dade and CMB Parks and Recreation Maintenance Facility. Phase V includes: construction of new recreation and interpretive nature center to provide facilities to support the Sea Turtle Hatchery Program and other program components; plaza at the nature center; and renovation of the south parking lot. Phases IV and V remain unfunded.	Phases I and II Improvements are completed; As of August, 2004 permit review by building department complete. Phase III demolition to begin November 2004 and new construction to begin December 2004.
NORTH BEACH	ALTOS DEL MAR PARK	Demolition of two existing structures.	HPB approved the Certificate of Appropriateness for Demolition in its meeting of October 12, 2004. The City Commission has scheduled a public hearing for December 8, 2004.
NORTH BEACH	BEATLES MANDALA	Art-in Public places Mosaic.	Request for Proposal to JOC Contractor issued on August 28, 2004. Preparing budget and scope of work to provide structure for mosaic.
NORTH BEACH	FIRE STATION 4 & SEAWALL	Construction of new 3 bay fire station with living quarters for 12 people and repair of existing seawall.	Demolition of existing structure completed. Seawall construction mobilized on September 23, 2004; delayed due to Hurricane Charlie, Frances, and Ivan. Damaged portions of the Seawall and dock piles are being removed. Seawall repairs are estimated to last 120 calendar days. Ground breaking ceremony occurred on October 13, 2004.
NORTH BEACH	NORTH SHORE PARK- CONCESSION STAND	Construction of new structure.	Permit review by Building Department complete. Construction documents completed by Consultant. JOC Program Contractor currently pricing the Project. Construction expected to start beginning of December 2004.

DISTRICT	NAME	PROJECT DESCRIPTION	UPDATE WEEKS NOVEMBER 8 - 18, 2004
CITYWIDE/ PARKING	**13TH STREET PARKING GARAGE**	Structural and non-structural detail demolition and repairs to garage. Electrical work also included in scope of work.	Decorative details being replaced, craned in place on 10/14/04 affecting street parking on Collins Ave.
CITYWIDE/ PARKING	**17TH STREET PARKING GARAGE (STRUCTURAL REPAIRS & MAINTENANCE)**	Structural repairs and maintenance through-out parking garage. Roof membrane and drainage repairs. Also includes electrical and railing reinforcement.	Contractor continues structural repairs. Expected completion: November 2004. Several bays of the Parking Garage will be closed during construction. After November work will begin on the exterior walls.